


Griffin Construction LLC
 Project: Huntington Lodge
 Date: 7/27/16



ID	Task Name	Duration	Start	Finish	Predecessors	2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
45	Floor sheathing	5 days	11/2/16	11/8/16	42																			
46	1st Level Wall Framing/Sheathing	10 days	11/9/16	11/22/16	45																			
47	Electrical Rough In	25 days	2/3/17	3/9/17	46,24FS-8 days																			
48	Mechanical Rough In	15 days	2/3/17	2/23/17	46,24FS-8 days																			
49	Plumbing Rough In	20 days	2/24/17	3/23/17	46,48																			
50	Fire Sprinkler Rough In	15 days	2/24/17	3/16/17	48																			
51	MEP Inspections Complete	0 days	3/23/17	3/23/17	49,47																			
52	Insulation	10 days	3/24/17	4/6/17	49,51,29																			
53	Drywall	40 days	4/7/17	6/1/17	52																			
54	Paint	20 days	5/10/17	6/6/17	53SS+23 days																			
55	Casework/Countertops	15 days	5/19/17	6/8/17	54SS+7 days																			
56	Flooring	10 days	5/30/17	6/12/17	55SS+7 days																			
57	Plumbing Trim Out	15 days	6/6/17	6/26/17	56SS+5 days																			
58	Electrical Trim Out	20 days	6/6/17	7/3/17	56SS+5 days																			
59	Mechanical Trim Out	20 days	6/6/17	7/3/17	56SS+5 days																			
60	Fire Sprinkler Trim Out	5 days	6/8/17	6/14/17	56SS+7 days																			
61	Doors and Hardware	15 days	6/19/17	7/7/17	59SS+9 days																			
62	Toilet Accessories	10 days	6/26/17	7/7/17	57SS+5 days,61SS+!																			
63	Finish Carpentry	20 days	6/23/17	7/20/17	61SS+4 days																			
64	Paint Trim	15 days	7/3/17	7/21/17	63SS+6 days																			
65	Furnishing/Appliance Install	5 days	7/24/17	7/28/17	64																			
66	Griffin Pre-Punch 1st Level	8 days	7/24/17	8/2/17	64																			
67	Client Punchlist 1st Level	10 days	8/3/17	8/16/17	66																			
68	Turnover 1st Level	0 days	8/16/17	8/16/17	67																			
69	Start 2nd Level	0 days	11/22/16	11/22/16	46																			
70	2nd Level Floor Framing	6 days	11/23/16	11/30/16	69																			
71	Floor sheathing	5 days	12/1/16	12/7/16	70																			
72	2nd Level Wall Framing/Sheathing	10 days	12/8/16	12/21/16	71																			
73	Electrical Rough In	25 days	3/10/17	4/13/17	72,24,47																			
74	Mechanical Rough In	15 days	3/3/17	3/23/17	72,24,48FS+5 days																			
75	Plumbing Rough In	20 days	3/24/17	4/20/17	72,74,49																			
76	Fire Sprinkler Rough In	15 days	3/24/17	4/13/17	74																			
77	MEP Inspections Complete	0 days	4/20/17	4/20/17	75,73																			
78	Insulation	6 days	4/21/17	4/28/17	75,77,29																			
79	Drywall	40 days	5/1/17	6/23/17	78																			
80	Paint	20 days	6/1/17	6/28/17	79SS+23 days																			
81	Casework/Countertops	15 days	6/12/17	6/30/17	80SS+7 days																			
82	Flooring	10 days	6/21/17	7/4/17	81SS+7 days																			
83	Plumbing Trim Out	15 days	6/28/17	7/18/17	82SS+5 days																			
84	Electrical Trim Out	20 days	6/28/17	7/25/17	82SS+5 days																			
85	Mechanical Trim Out	20 days	6/28/17	7/25/17	82SS+5 days																			
86	Fire Sprinkler Trim Out	5 days	6/30/17	7/6/17	82SS+7 days																			
87	Doors and Hardware	15 days	7/11/17	7/31/17	85SS+9 days																			
88	Toilet Accessories	10 days	7/18/17	7/31/17	83SS+5 days,87SS+!																			

Griffin Construction LLC
Project: Huntington Lodge
Date: 7/27/16

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Critical Split	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline		Progress	
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Critical		Manual Progress	

ID	Task Name	Duration	Start	Finish	Predecessors	2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
89	Finish Carpentry	20 days	7/17/17	8/11/17	87SS+4 days																			
90	Paint Trim	15 days	7/25/17	8/14/17	89SS+6 days																			
91	Furnishing/Appliance Install	5 days	8/15/17	8/21/17	90																			
92	Griffin Pre-Punch 2nd Level	5 days	8/15/17	8/21/17	90																			
93	Client Punchlist 2nd Level	5 days	8/22/17	8/28/17	92																			
94	Turnover 2nd Level	0 days	8/28/17	8/28/17	93																			
95	Start 3rd Level	0 days	12/21/16	12/21/16	72																			
96	3rd Level Floor Framing	6 days	12/22/16	12/29/16	95																			
97	Floor sheathing	5 days	12/30/16	1/5/17	96																			
98	3rd Level Wall Framing/Sheathing	10 days	1/6/17	1/19/17	97																			
99	Electrical Rough In	25 days	4/14/17	5/18/17	98,24,73																			
100	Mechanical Rough In	15 days	3/24/17	4/13/17	98,24,74																			
101	Plumbing Rough In	20 days	4/21/17	5/18/17	98,100,75																			
102	Fire Sprinkler Rough In	15 days	4/14/17	5/4/17	100																			
103	MEP Inspections Complete	0 days	5/18/17	5/18/17	101,99																			
104	Insulation	6 days	5/19/17	5/26/17	101,103																			
105	Drywall	40 days	5/29/17	7/21/17	104																			
106	Paint	20 days	6/29/17	7/26/17	105SS+23 days																			
107	Casework/Countertops	15 days	7/10/17	7/28/17	106SS+7 days																			
108	Flooring	10 days	7/19/17	8/1/17	107SS+7 days																			
109	Plumbing Trim Out	15 days	7/26/17	8/15/17	108SS+5 days																			
110	Electrical Trim Out	20 days	7/26/17	8/22/17	108SS+5 days																			
111	Mechanical Trim Out	20 days	7/26/17	8/22/17	108SS+5 days																			
112	Fire Sprinkler Trim Out	5 days	7/28/17	8/3/17	108SS+7 days																			
113	Doors and Hardware	15 days	8/8/17	8/28/17	111SS+9 days																			
114	Toilet Accessories	10 days	8/15/17	8/28/17	109SS+5 days,113SS																			
115	Finish Carpentry	20 days	8/14/17	9/8/17	113SS+4 days																			
116	Paint Trim	15 days	8/22/17	9/11/17	115SS+6 days																			
117	Furnishing/Appliance Install	2 days	9/12/17	9/13/17	116																			
118	Griffin Pre-Punch 3rd Level	2 days	9/12/17	9/13/17	116																			
119	Client Punchlist 3rd Level	1 day	9/14/17	9/14/17	118																			
120	Turnover 3rd Level	0 days	9/14/17	9/14/17	119																			
121	C of O Entire Building	0 days	9/14/17	9/14/17	120																			

12/21

5/18

8/28

9/14

9/14

Griffin Construction LLC
 Project: Huntington Lodge
 Date: 7/27/16

